

INSTALLATION QUALIFICATION (IQ)

During the Installation Qualification (IQ) phase, all of the activities associated with properly installing the instrument at the users' site are documented. The IQ procedure should be executed during the installation of the instrument at customer site.

Instrument:	DG THERM (DG-319)	Form version:	1.0
Serial number:		Code:	
Installation date:			

Site:	Operator Name:		
Department:			
Tel:	Fax:	E-Mail:	

Action	Done
Review temperature/humidity/altitude requirements indicated at User's Manual.	☒

Procedure	Expected result (with acceptance criteria)	Result obtained	Pass/Fail
Visual Inspection.			
Check that no defects are visible.	No defects are visible	As expected	✓
Any part or component which is separated from its original position.	No parts neither components are separated	As expected	✓
Any impairment which reduce the safety of the instrument.	Non impairment are detected	As expected	✓
Any impairment which affect to performance of the instrument.	Non impairment are detected	As expected	✓
Installation requirements.			
Place for installation.	Width > 295mm Depth > 325mm Height > 95mm Weight > 4kg	Checked	✓
	Space of 10-20 cm for service on the right and left sides of the instrument is recommended.	Checked	✓
	No direct sunlight arrives to the instrument.	Checked	✓

Inclination.	Instrument installed in a horizontal position.	Checked	✓
The instrument should not be used adjacent to or stacked with other instrument.	No adjacent or stacked with other instrument	Checked	✓
Do not block air openings nor place the instrument on a soft surface which might block them.	Do not block air openings	Checked	✓
Mains connection must have a ground terminal.	Ground terminal is present	present	✓
Mains supply maximum voltage fluctuations.	±10% of nominal voltage.	As expected	✓
Packing list			
Check that the packing list is present and that all the parts included are present.	Packing list and all the parts included are present	present	✓
Documentation			
Check that the certificate of conformity (CoC) is present.	CoC present	CoC present	✓

Operator signature: _____

Once the IQ procedure has successfully finished, the Operation Qualification (OQ) procedure should be performed.