

OPERATION QUALIFICATION (OQ)

Operation Qualification (OQ) testing is performed to verify that the instrument or instrument modules operate as intended.

Instrument:	DG THERM (DG-319)	Form version:	1.0
Serial number:		Code:	
Installation date:			

Site:	Operator Name:		
Department:			
Tel:	Fax:	E-Mail:	

1 Connect:

- ☒ DG THERM
- ☐ UPS

Serial Number:	
----------------	--

2 Verifications and checkings:

	Pass	Comments
General status.	☒	
Display status.	☒	
Preheating time to get 37°C (aprox. 6 minutes).	☒	
With cover open insert 12 DG Gel cards in Block A and B. Check that the cards are 10mm over incubation block.	☒	
With cover closed and with 12 DG Gel cards inside Block A and B. Check that the cards are at same level that incubation block.	☒	
With cover closed and with 12 DG Gel cards inside Block A and B. Open cover and check that the cards are elevated 10mm over incubation block.	☒	
Stop procedure for P1&P2.	☒	
Buzzer beeps when incubation is finished.	☒	

3 DG Therm temperature and time for Program 1&2:

	Measured temperature (°C)	Range Temperature (37°C ±1°C)	Measured time	Range time (Predefined time is 15')	Acceptable
Program 1 (P1)	36.8	36°C to 38°C	15	14'50" to 15'10"	☒
Program 2 (P2)	36.8	36°C to 38°C	15	14'50" to 15'10"	☒

Reference:	REGD-0008375	Version:	1.0; CURRENT; Most-Recent; Effective	Page	3 of 3
Status:	Effective	Title:	DG THERM OQ	Effective Date:	05/04/2011

- 4 ☒ Incubation of some real cards:

 User / Operator to run a real batch to check overall performance execution.

Operator signature:

Confidential Information. It is not allowed the total or partial reproduction of this document without prior authorization			Purpose:	Uncontrolled Copy
Print date:	03/04/2012			