



LIAISON XL (DiaSorin)
Fully Automated Chemiluminescence Analyzer
Check list for New Installation



Work Order No: _____ Service Date: _____

Customer Name: _____ Department: _____

Instrument Serial NO/AFCO ID: _____ Instrument SW version: _____

Installation Qualification

No	Procedure	Flag	Remark
1	Visual Inspection before unpacking (see chapter 3.3.1)		
1.1	Transport box without damages.		
1.2	Transport tilt and shock monitors indication.		
2	Unpacking, visual inspection and inventory (see chapter 3.3.2)		
2.1	Unpack the instrument.		
2.2	Chassis without damages or gaps.		
2.3	No visible cuts in the system or pipetting tubing.		
2.4	Covers without damages or scratches.		
2.5	Check parts according to the packing lists (see chapter 28-1).		
3	Manual inspection (see chapter 3.3.3)		
3.1	Unlock pipettor.		
3.2	Both pipetting arms in x-axis are gliding smooth and without force.		
3.3	Both pipetting arms in y-axis are gliding smooth and without force.		
3.4	Both pipetting arms in z-axis are gliding smooth and without force.		
3.5	Unlock cuvette reservoir.		
3.6	Lubricate incubator down holder, left/ middle metal sheets and cuvette supply metal sheet (see chapter 5.2.6).		
4	System set-up (see chapter 3.3.4)		
4.1	Mount tubes and caps of WPRP and WAP.		
4.2	Install cuvette waste tube.		
4.3	Install the cabinet cover, the extensible board, the front module, the DiTi drawers and the top covers (see chapter 3.3.4.2).		
4.4	Apply the "Do not open cover" label onto the left top cover (see chapter 1.6.4).		
4.5	Install the monitor and place the cables for the following connection of the PC.		
4.6	Connect the computer to the <i>LIAISON® XL, External USB PCB and monitor.</i>		
4.7	Install the side covers, the blind covers and the rear slotted cover.		
4.8	Install the back covers (if necessary).		
4.9	Install the printer support (if necessary).		
4.10	Check the alignment of the covers.		
4.11	Perform instrument levelling and stabilization (see chapter 3.3.4.3).		
4.12	Fill water tank and put it into the instrument.		
4.13	Fill wash solution tank and put it into the instrument.		
4.14	Check and, if needed, adjust drawer handles (see chapter 21.4.2).		
4.15	Insert waste containers into the basin and connect them to their sensors and tubing's.		
4.16	If available, place the solid waste bin into the waste case.		
4.17	Put a solid waste bag into the dedicated case.		
4.18	Put starter reagent bottles into the dedicated module.		
4.19	Put tip trays into the dedicated drawers.		

4.20	Put cuvettes into the dedicated reservoir.		
4.21	Plug in and turn on <i>LIAISON® XL</i> system.		
4.22	Load cuvettes into the system (see chapter 3.3.4.5).		
5	Rack configuration		
5.1	Configure sample racks (see chapter 3.3.5).		
5.2	If needed, configure control racks (see chapter 3.3.6).		
5.3	Barcode ID labels and Rack ID labels placed on all racks.		
6	Pipettor and rack teaching (see chapter 3.3.7)		
6.1	Complete the teaching of the pipettor via <i>Teacher Software</i> (see chapter 8).		
6.2	If required, perform the teaching of customized sample racks (G, H, X, Y and Z racks, see chapter 8.15.2).		
7	LAS safety repair installation (only in case of <i>LIAISON® XL LAS</i> , see chapter 25.3.3.11)		
7.1	Install the LAS left side repair (only in case of <i>LIAISON® XL LAS</i> not interfaced with an automation).		
7.2	Install the LAS lid (only in case of <i>LIAISON® XL LAS</i> not interfaced with an automation).		
7.3	Install the LAS cover (only in case of <i>LIAISON® XL LAS</i>).		
8	Fluidic set-up (see chapter 3.3.8)		
8.1	Perform fluidic setup via <i>Service Software</i> .		

Operational Qualification

No	Procedure	Flag	Remark
9	Reagent Bay (see chapter 3.4.1)		
9.1	Reagent Bay initialized successfully.		
9.2	Lane status diodes checked successfully for all lanes (see chapter 20.4.1.3).		
9.3	Lane sensors checked successfully for all lanes (see chapter 17.5.1.2 and 17.5.1.3).		
9.4	RFID checked successfully for all lanes (see chapter 17.5.1.2 and 17.5.1.3).		
9.5	Each position cools down to allowed range (11 – 15 °C).		
10	Sample Bay (see chapter 3.4.2)		
10.1	Sample Bay initialized successfully.		
10.2	Check barcode scanner configuration (see chapter 16.4.1.1).		
10.3	Lane status diodes checked (see chapter 20.4.1.3).		
10.4	Lane sensors checked (see chapter 16.4.1.2).		
10.5	Barcode reading tested successfully (with customer barcoded vials).		
10.6	External handheld barcode reader plug-in and configuration (see chapter 24.2.1).		
11	Starter Reagent Bay (see chapter 3.4.3)		
11.1	Starter Reagent Bay initialized successfully.		
11.2	Lane status diodes checked (see chapter 20.4.1.3).		
11.3	RFID checked successfully for all positions (see chapter 18.4.1.2).		
11.4	Starter tubes heat up to 35.5 – 37.5 °C (see chapter 10.4.5).		
12	Incubator (see chapter 3.4.4)		
12.1	Incubator initialized successfully.		
12.2	Incubator heats up to 36.5 - 38.5 °C (see chapter 11.5.1).		



LIAISON XL (DiaSorin)
Fully Automated Chemiluminescence Analyzer
Check list for New Installation



12.3	Load cuvettes into the incubator (see chapter 7.3.7.1)		
12.4	Run 2 times 30 cuvettes from the Incubator through the Washer back to the Incubator (see chapter 7.3.7.5).		
12.5	Run 2 times 30 cuvettes from the Incubator into the Waste (see chapter 7.3.7.4).		
13	Pipettor (see chapter 3.4.5)		
13.1	Pipettor initialized successfully.		
13.2	Perform LLD test for right arm (see chapter 3.4.5.1).		
13.3	Perform LLD test for left arm (see chapter 3.4.5.2).		
14	Backup of system configuration (see chapter 3.4.6)		
14.1	Backup of "LiaisonXL.coo" file on the instrument memory stick.		
14.2	Backup of ".rac." files on the instrument memory stick.		
15	System Verification (see chapter 3.4.7)		
15.1	Initialize the instrument via <i>LIAISON®XL Main UI</i> .		
16	Final Test (see chapter 3.4.8)		
16.1	CV% of Background Wash by Series in range.		
16.2	CV% of Background Wash Average in range.		
16.3	CV% of Background Wash Average in range.		
16.4	CV% of Light Check Right Average in range.		
16.5	CV% of Light Check Right Average in range.		
16.6	CV% of Light Check Left Average in range.		
16.7	CV% of NPAT MP1s1c in range.		
16.8	Calibration of EBNA-G kit is valid		
16.9	20 replicates EBNA-G Positive Control dose average value in range		
16.10	20 replicates EBNA-G Positive Control RLU CV% in range		
16.11	Log Files Backup.		
16.12	Raw data printout and backup.		
16.13	"Final_Test_Liaison_XL.xls" file completed and signed.		
17	Printout customization (see chapter 3.4.9)		
17.1	Install the printer (if necessary).		
17.2	Perform printout customization (if required by the customer, see chapter 24.5.3)		
18	Comment / Observation:		

Engineer Name: _____ Signature: _____ Date: _____