

(This document starts on page 2 and ends on page 3)

INSTALLATION QUALIFICATION (IQ)

During the Installation Qualification (IQ) phase, all the activities associated with properly installing the instrument at the users' site are documented. The IQ procedure should be executed during the installation of the instrument at customer site.

Present document **DG Therm Installation Qualification (REGD-0008374)** is related to **DG Therm Service Manual (REGD-0002167)**.

Instrument:	DG THERM (DG-319)		
Serial number:		Code:	
Installation date:			

Customer Site:		Customer Name:	
Department:			
Tel:		E-Mail:	

Action	Done
Review temperature/humidity/altitude requirements indicated at User's Manual.	☒

Procedure	Expected result (with acceptance criteria)	Result obtained	Pass/Fail
Visual Inspection.			
Check that there are no visible defects.	There are no visible defects.	As Expected	✓
There is no part or component detached from its original position.	No parts or components are detached.	As Expected	✓
There are no safety related anomalies.	No safety anomalies are detected.	As Expected	✓
There are no performance related anomalies.	No anomalies are detected.	As Expected	✓
Installation requirements.			
Place for installation.	Width > 400mm Depth > 560mm Height > 220mm Weight > 4kg	Checked	✓
	Space of 10-20 cm for service on the right and left sides of the instrument is recommended.	Checked	✓

Procedure	Expected result (with acceptance criteria)	Result obtained	Pass/Fail
Place for installation.	No direct sunlight arrives to the instrument.	As Expected	✓
Inclination.	Instrument installed in a horizontal position.	As Expected	✓
The instrument should not be used adjacent to or stacked with another instrument.	No adjacent or stacked with other instrument.	As Expected	✓
Mains connection must have a ground terminal.	Ground terminal is present.	As Expected	✓
Nominal voltage shown in the instrument matches with the supply voltage.	Match.	Match	✓
Packing list			
Check that the packing list is present and that all the parts included are present.	Packing list and all the parts included are present.	As Expected	✓
Documentation			
Check that the certificate of Analysis (CoA) is present. If that's not the case, check for its availability in the Technical Library.	CoA is present/available.	As Expected	✓
Check if the IFU provided with the instrument installed is the current version.	IFU is the current version. If not, provide to the customer the current one.	As Expected	✓

Comments

Customer Signature:

Reference:	REGD-0008374	Version:	2.0; Most-Recent; Effective; CURRENT	Page	4 of 4
Status:	Effective	Title:	DG THERM IQ	Effective Date:	17-May-2022

Historic of changes:

Version	Date	Change
1.0	04/2011	First edition of this document.
2.0	03/2022	- Text '<i>This document starts on page 2 and ends on page 3</i>' added. - Reference to DG Therm Service Manual added. - Form version removed. - Fax field removed - In Visual Inspection section, text modifications to improve clarity. - Place for installation measures updated. Previous measures were of the instrument itself and not of the installation place. - Air openings check removed. - In documentation section, added indication to check availability of the CoA in the Technical Library. - In documentation section, added indication to check if the IFU provided with the instrument installed is the current version. - Comments section added. - Text '<i>Once the IQ procedure has successfully finished, the Operation Qualification (OQ) procedure should be performed</i>' eliminated. - Minor text modifications.

Print date:	19-May-2022	Confidential Information. It is not allowed the total or partial reproduction of this document without prior authorization	Purpose:	Uncontrolled Copy
-------------	-------------	--	----------	-------------------