



BC-700 Series Installation Report

RXQ-24035-BC-700 Series(V1.0)

Customer Name		Department	
Device Name		Device SN	
Engineer		Installation Date	

Basic status

NO.	Item Inspection Item		Description	Standard Reference	Result
1	Working Environment	Ambient temperature	Within operating temperature range	□10℃~35℃	□Pass □Fail
2		Ambient humidity	Within operating humidity range	□30%~85%	□Pass □Fail
3		Atmospheric pressure	Within operating atmospheric pressure	□70KPa~106Kpa	□Pass □Fail
4		Electromagnetic interference	Keep away from the electromagnetic interference source	/	□Pass □Fail
5	Space Requirements		Main Unit Space	Meet the installation requirements	□Pass □Fail
6	Power Supply Requirements		Power supply voltage	100V-240V~ (allowance ±10%)	□Pass □Fail
8	Heat dissipation		Radiating fan space	≥250mm from the wall	□Pass □Fail

Appearance and Installation Qualification

NO.	Item Inspection Item	Items	Standard Reference	Result
1	Main unit packaging box and appearance	Package and appearance	Good packaging and appearance	□Pass □Fail
2	Autoloader, closed-sampling packaging box and appearance	Package and appearance	Good packaging and appearance	□Pass □Fail
3	Packing List	Packing List Items	All items	□Pass □Fail
4	Removal of fixing parts for analyzer transport	Sampling assembly and blending assembly	Cut the wire ties	□Pass □Fail
		Fluorescent reagent container	Cut the wire ties	□Pass □Fail
		Rotary Compressing Assembly	Cut the wire ties	□Pass □Fail
		Sample Compartment	Cut the wire ties	□Pass □Fail
5	HGB blank voltage	HGB background voltage values	4.3-4.5 V	□Pass □Fail
6	Waste connection	Waste tube and sensor	Properly connected and not bent	□Pass □Fail
7	Reagent connection	Connect the Reagent container cap	Properly connected and not bent	□Pass □Fail

SPQ

No.	Inspection Item	Description	Standard Reference	Value	Result
1	Background (WB)	WBC	≤ 0.1 X 10^9 / L		□Pass □Fail
2		RBC	≤ 0.02 X 10^12 / L		□Pass □Fail
3		HGB	≤ 1g / L		□Pass □Fail
4		PLT	≤ 3X 10^9 / L		□Pass □Fail
5		FR-CRP	≤ 0.1 X 10^13 / L		□Pass □Fail □\
6		SAA	≤0.2mg/L		□Pass □Fail □\
7		DIFF-FS	≤5.0%		□Pass □Fail

8	Optical gain confirmation	DIFF-SS	≤5.0%		☐ Pass ☐ Fail
9		DIFF-FL	≤5.0%		☐ Pass ☐ Fail
10		RET-FS	≤10.0%		☐ Pass ☐ Fail ☐ \\
11		RET-SS	≤10.0%		☐ Pass ☐ Fail ☐ \\
12		RET-FL	≤10.0%		☐ Pass ☐ Fail ☐ \\
13	Carryover in blood routine	WBC	≤1.0%		☐ Pass ☐ Fail
14		RBC	≤1.0%		☐ Pass ☐ Fail
15		HGB	≤1.0%		☐ Pass ☐ Fail
16		HCT	≤1.0%		☐ Pass ☐ Fail
17		PLT	≤1.0%		☐ Pass ☐ Fail
18	Repeatability (WB)	FR-CRP	≤1.0%		☐ Pass ☐ Fail ☐ \\
19		SAA	≤1.0%		☐ Pass ☐ Fail ☐ \\
20		WBC	≤2.5%		☐ Pass ☐ Fail
21		RBC	≤1.5%		☐ Pass ☐ Fail
22		HGB	≤1.0%		☐ Pass ☐ Fail
23		MCV	≤1.0%		☐ Pass ☐ Fail
24		HCT	≤1.5%		☐ Pass ☐ Fail
25		PLT	≤4.0%		☐ Pass ☐ Fail
26		ESR	≤1.0(SD)		☐ Pass ☐ Fail
27		RET	≤15%		☐ Pass ☐ Fail ☐ \\
28		RET%	≤15%		☐ Pass ☐ Fail ☐ \\
29		FR-CRP	≤4.0%		☐ Pass ☐ Fail ☐ \\
30	SAA	≤8.0%		☐ Pass ☐ Fail ☐ \\	
Overall conclusion of installation acceptance		☐ Pass ☐ Fail			
Engineer Signature:			Customer Signature:		
Date:			Date:		
Exception Description and Suggestions					