

Fume Hood Preventive Maintenance Checklist

Report Number: _____

Company			
Address			
Department		Room Name:	
Contact Person		Telephone / Fax:	
Manufacturer/model		Base Cabinet Type:	
Serial Number		Base Cabinet Brand/Model:	
Constant or Variable Air Volume System		Controller Brand/ Model:	
		Installed by :	
Maintenance Date			
Next Maintenance			
Performed by			

General Cleaning				
No.	Item	Description	Completed (Y, N, or NA)	Remarks
1	Work Top	Wipe off the work top using soap solution, suitable cleaning agent or disinfectant		
2	Inner Baffles	Wipe off the inner Baffles using soap solution, suitable cleaning agent or disinfectant		
3	Airfoil (Arm Rest)	Wipe off the airfoil using soap solution, suitable cleaning agent or disinfectant		
4	Window	Lower the glass window and clean both sides of the glass window.		
5	Exterior	Visually inspect the exterior and clean the exterior of the cabinet		

Preventive Maintenance				
No.	Item	Description	Completed (Y, N, or NA)	Remarks
1	Test Label	Check the test label, ensuring that it is within certification period.		
2	Power Supply	Check that the power supply is suitable and safely connected.		
3	Exhaust Sensor or other similar sensor	Check the exhaust/airflow sensor are not obstructed. Tighten airflow sensor if needed.		
4	Window	Check the glass window can be closed and free from obstruction. Ensure the window mechanism work well at 3 positions (Designed Sash Height, Fully Closed and Fully Opened) works Tighten window sliding system if needed.		
5	Utilities Service Fittings (if any)	Inspect Tap points and joints for any visible signs of leakages		

6	Operations	Check the operation of the cabinet. - Control panel and indicators, if any - Fluorescent Lamps - Cabinet Electrical Outlet/Socket, if any - other controls		
7	Airflow	Check the display for the inflow readings which are to be within manufacturer's accepted range and/or users' requirement. Adjust to balance airflow if needed. Recalibrate if needed		
8	Variable Speed Drive (if any)	Check the test port and recalibrate if needed.		
9	Electrical Module/ Recess Panel or Junction Box	Electrical Module Assembly is to be serviced by qualified engineer. - Check for proper wiring, including earth wirings - Check for proper connections, plugs, crimped ends. - Check for any traces of burnt marks - Check on the fuses. - Tighten all electrical connections		

Equipment Used			
Equipment Description	Application	Serial	Calibration Due