Installation Qualification Procedure

© Grifols — DG-AT-TSM-000166 1.12.0

Device

Instrument	Serial Number	Code	Installation Date

Customer

Name	Site	Department	Telephone

Email

Service Engineer

Name	Department	Telephone	Email

Action

Checked/done	Action	Comments
☐	Review with the operator temperature/humidity/altitude requirements indicated in the Erytra Instruction for Use, technical specification section.	

Visual Inspection

Action	Results	Comments
Check that there are no visible defects.	Select an option	
There is no part or component detached from its original position.	Select an option	
There are no safety related anomalies.	Select an option	
There are no performance related anomalies.	Select an option	

Installation Requirements

Action	Results	Comments
Check that the place for installation matches the following requirements: • Width > 1200 mm • Depth > 800 mm • Height > 1800 mm • Weight > 350 kg	Select an option	
The instrument should not be used adjacent to or stacked with another instrument.	Select an option	
Instrument must be installed in a horizontal position.	Select an option	
Do not block air openings nor place the instrument on a soft surface which might block them.	Select an option	

Mains connection must have a ground terminal.	Select an option	
Nominal voltage shown in the instrument matches with the supply voltage.	Select an option	

Packing List

Action	Results	Comments
Check that packing list is present and that all the parts included are present.	Select an option	

Documentation

Action	Results	Comments
Check that the certificate of Analysis (CoA) is present. If that's not the case, check for its availability in the Grifols Technical Library.	Select an option	
Check if the IFU provided with the instrument installed is the current version. If that's not the case, check for its availability in the Grifols Technical Library.	Select an option	

Peripherals

Item	Comments
☐ Printer	
☐ External barcode reader	
☐ Peripherals-others	
☐ RS232 connection	
☐ Network connection	
☐ USB connection	
☐ Communications-others	
☐ Fluidic drain	

Date

Service engineer signature

Customer signature